



Recessed Electric Fireplace Installation Checklist

Framing & Structure

- ☐ Stud framing sized to manufacturer's clearance specs
- ☐ Header installed above fireplace opening
- ☐ Side and bottom framing reinforced
- ☐ Unit mounted level and flush

Electrical Setup

- ☐ Dedicated 15–20 amp circuit installed
- ☐ Outlet or hardwired connection positioned correctly
- ☐ Wiring secured with clamps or conduit
- ☐ Electrical test completed

Safety & Insulation

- ☐ Non-combustible insulation (if required) installed
- ☐ Clearance zones verified
- ☐ No flammable materials near unit

Wall Finish

- ☐ Drywall or cement board installed flush
- ☐ Fire-rated drywall used (if required)
- ☐ Seams taped, mudded, and sanded

Trim & Aesthetic Finish

- ☐ Trim kit or custom surround installed
- ☐ Caulking applied for seamless look
- ☐ Wall painted or finished (color confirmed)

Final Testing

- ☐ Fireplace powered on and tested
- ☐ Flame effect and heat output verified
- ☐ Remote or wall switch functional
- ☐ Glass and trim cleaned